

## CONSTRUCTION UPDATE August 19, 2005

All first floor exterior and interior walls are up and we are now on the second floor. Most of the steel grid is done and two of the unit floors have been poured and just getting ready to pour the floors over the remaining 3 units by this weekend. Plumbing and wiring are in, up to and including the second floor level. Walls are going up on the two units at the northern end and other to follow. Stairwells have concrete poured for the steps in all units.



# Bayview Terrace

---



Pool outer wall is roughed in with brick, steel for the concrete main wall being installed and forms to be completed by weekend. Jet tubing, pool lamp housing, and skimmer housing being installed this week... hope to pour main concrete wall of pool by early next week.

Over all..we are on schedule according to our plan..

*Bayview Terrace*

---



Patio & Pool Area

View from Bayview Terrace

